

---

---

**APPENDIX E**  
**CONSTRUCTION PROGRAMME**

---

---

TSEUNG KWAN O DEVELOPMENT PHASE II  
 CONTRACT NO. TK57/02  
 GRADE SEPARATED INTERCHANGE T1/P1/P2  
 CLAUSE 16 PROGRAMME

ID	SI	Task Name	Duration	Start	Finish
1	0	DURATION	1278 days	03-05-2002	31-10-2003
2	0	MOBILISATION	30 days	04-03-2002	02-06-2002
3	0	SITE CLEARANCE	60 days	12-05-2002	10-07-2002
4	0	SETTING OUT	45 days	12-05-2002	25-06-2002
5	I	SECTION I	92 days	03-05-2002	02-08-2002
6	I	SURVEYING	92 days	03-05-2002	02-08-2002
7	I	MOBILISATION	14 days	03-05-2002	16-05-2002
8	I	EXISTING DUCTING	83 days	12-05-2002	02-08-2002
9	I	EXISTING CABLE NETWORK	83 days	12-05-2002	02-08-2002
10	II	SECTION II	305 days	03-05-2002	02-05-2003
11	II	SECTION II ACTUAL	365 days	03-05-2002	02-05-2003
12	II	MOBILISATION & CLEARANCE	60 days	03-05-2002	01-07-2002
13	II	UTILITY DIVERSION	90 days	02-06-2002	30-08-2002
14	II	REMOVAL OF EXISTING RW	40 days	31-08-2002	09-10-2002
15	II	PILING	180 days	02-06-2002	08-12-2002
16	II	PREDRILLING	90 days	02-06-2002	30-08-2002
17	II	PILING	134 days	30-06-2002	10-11-2002
18	II	TESTING	134 days	28-07-2002	08-12-2002
19	II	RW & NOISE BARRIER FOUNDATION	200 days	31-08-2002	18-03-2003
20	II	NO. 10	60 days	14-11-2002	12-01-2003
21	II	NO. 9	60 days	09-12-2002	08-02-2003
22	II	NO. 14	75 days	31-08-2002	13-11-2002
23	II	NO. 11	45 days	14-11-2002	28-12-2002
24	II	NO. 12	60 days	31-08-2002	29-10-2002
25	II	NO. 13	60 days	09-12-2002	08-02-2003
26	II	BAY 1	45 days	24-12-2002	08-02-2003
27	II	BAY 2	45 days	30-10-2002	13-12-2002
28	II	BAY 3	45 days	02-02-2003	18-03-2003
29	II	BAY 4	45 days	19-12-2002	01-02-2003
30	II	BAY 5	45 days	04-11-2002	18-12-2002
31	II	BAY 6	45 days	20-09-2002	03-11-2002
32	II	BAY 7	45 days	24-12-2002	06-02-2003
33	II	SUBWAY C EXTENSION	205 days	10-10-2002	02-05-2003
34	II	EXCAVATION	30 days	10-10-2002	08-11-2002
35	II	RC BOX EXTENSION	45 days	09-11-2002	23-12-2002
36	II	WALL TYPE S2-2	60 days	24-12-2002	21-02-2003
37	II	WALL TYPE S2-1	60 days	24-12-2002	21-02-2003
38	II	SLOPE WORK	30 days	22-02-2003	23-03-2003
39	II	E&M INSTALLATION	45 days	22-02-2003	07-04-2003
40	II	FINISHING	25 days	08-04-2003	02-05-2003
41	II	NOISE BARRIER TYPE B	255 days	01-08-2002	12-04-2003
42	II	FABRICATION	120 days	04-08-2002	28-11-2002
43	II	STEEL WORK	120 days	30-10-2002	26-02-2003
44	II	PANEL	120 days	19-11-2002	18-03-2003
45	II	LIGHTING INSTALLATION	120 days	20-11-2002	25-03-2003
46	II	OTHER	120 days	14-12-2002	12-04-2003
47	II	STAIRCASE S 3	110 days	13-01-2003	02-05-2003
48	III	SECTION III	274 days	03-05-2002	31-01-2003
49	III	SECTION III ACTUAL	274 days	03-05-2002	31-01-2003
50	III	MOBILISATION & CLEARANCE	45 days	03-05-2002	18-06-2002
51	III	PILING	156 days	02-06-2002	04-11-2002
52	III	PREDRILLING	60 days	02-06-2002	31-07-2002
53	III	PILING	100 days	30-06-2002	07-10-2002
54	III	TESTING	100 days	28-07-2002	04-11-2002
55	III	NOISE BARRIER FOUNDATION	115 days	21-08-2002	13-12-2002
56	III	WAN PO RD NOISE BARRIER TYPE E	228 days	20-08-2002	31-01-2003
57	III	FABRICATION	150 days	20-08-2002	16-11-2002
58	III	STEEL WORK	110 days	18-09-2002	05-01-2003
59	III	PANEL	110 days	08-10-2002	25-01-2003
60	III	OTHER	102 days	22-10-2002	31-01-2003
61	IV	SECTION IV	548 days	03-05-2002	01-11-2003
62	IV	SECTION IV ACTUAL	548 days	03-05-2002	01-11-2003
63	IV	MOBILISATION & CLEARANCE	60 days	03-05-2002	01-07-2002
64	IV	SLIP ROAD A (BRIDGE A)	518 days	02-08-2002	01-11-2003
65	IV	PILING	171 days	02-08-2002	19-11-2002
66	IV	PREDRILLING	60 days	02-08-2002	31-07-2002
67	IV	PILING	115 days	30-06-2002	22-10-2002
68	IV	TESTING	115 days	28-07-2002	19-11-2002
69	IV	STRUCTURE	288 days	13-09-2002	27-06-2003
70	IV	CAPS	115 days	13-09-2002	05-01-2003
71	IV	PIERS AND ABUTMENTS	165 days	11-10-2002	24-03-2003
72	IV	DECK	180 days	30-12-2002	27-06-2003
73	IV	RW	120 days	11-10-2002	07-02-2003
74	IV	E1-E4	120 days	11-10-2002	07-02-2003
75	IV	W1-W6	120 days	11-10-2002	07-02-2003
76	IV	DRAINAGE	180 days	08-02-2003	08-08-2003
77	IV	ROAD WORK	150 days	09-04-2003	05-08-2003
78	IV	NOISE BARRIER TYPE A	180 days	08-05-2003	01-11-2003
79	IV	FABRICATION	120 days	06-05-2003	02-09-2003
80	IV	STEEL WORK	60 days	04-08-2003	02-10-2003
81	IV	PANEL	60 days	19-08-2003	17-10-2003
82	IV	OTHER	60 days	03-09-2003	01-11-2003
83	V	SECTION V	913 days	03-05-2002	31-10-2004
84	V	SECTION V ACTUAL	913 days	03-05-2002	31-10-2004
85	V	MOBILISATION & CLEARANCE	90 days	03-05-2002	31-07-2002
86	V	UTILITY DIVERSION	853 days	02-07-2002	31-10-2004
87	V	WAN PO RD NOISE BARRIER TYPE D	264 days	24-03-2003	12-12-2003
88	V	REMOVAL OF EX NOISE BARRIER	30 days	24-03-2003	24-04-2003
89	V	REMOVAL OF EX FOOTING	60 days	03-04-2003	01-06-2003
90	V	PILING	186 days	10-04-2003	22-09-2003
91	V	PREDRILLING	30 days	10-04-2003	09-05-2003
92	V	PILING	110 days	08-05-2003	25-08-2003
93	V	TESTING	110 days	05-06-2003	22-09-2003
94	V	NOISE BARRIER FOUNDATION	100 days	07-07-2003	14-10-2003
95	V	NOISE BARRIER TYPE D	204 days	23-05-2003	12-12-2003
96	V	FABRICATION	120 days	23-05-2003	19-09-2003
97	V	STEEL WORK	75 days	21-08-2003	03-11-2003
98	V	PANEL	75 days	15-09-2003	28-11-2003
99	V	OTHER	75 days	29-09-2003	12-12-2003
100	V	RW	653 days	19-11-2002	01-09-2004
101	V	RW NO.2	90 days	13-07-2003	10-10-2003
102	V	RW NO.5	90 days	13-07-2003	10-10-2003
103	V	RW NO.4	90 days	25-12-2003	23-03-2004
104	V	RW NO.1	150 days	19-11-2002	17-04-2003
105	V	RW NO.3	150 days	19-11-2002	17-04-2003
106	V	RW NO.7	90 days	28-04-2003	27-07-2003



